



Wastewater Annual Report 2025



March 2026, Version 1.0

Annual Wastewater Report

2025

Version 1.0

Prepared by:



Andy Bilash
Manager of Wastewater Treatment

March 30, 2026

Date

Approved by:



Shawn Chretien
Director of Water Wastewater Treatment &
Compliance

March 30, 2026

Date

Introduction to the Annual Wastewater Report

Under Environmental Compliance Approval (ECA) agreements issued by the Ministry of Environment, Conservation & Parks (MECP), the City is required to annually report on the values/parameters indicated in the ECA and made available to the District Manager by March 31st of the calendar year following the period being reported upon.

The City of Greater Sudbury (CGS) owns and operates ten (10) Wastewater Treatment Plants and four (4) Wastewater Lagoons each having their own distinct annual reporting requirements. To ensure compliance, the city will report on each facility separately. Individual facility annual performance reports are attached at the end of the report an appendix.

The Annual Wastewater Facility Annual Report is available to the public, free of charge by visiting the City of Greater Sudbury’s Website <https://www.greatersudbury.ca/>

Table of Contents

Introduction to the Annual Wastewater Report	3
Table of Contents	3
Azilda Wastewater Treatment	4
Chelmsford Wastewater Treatment	8
Coniston Wastewater Treatment.....	11
Dowling Wastewater Treatment	15
Falconbridge Wastewater Treatment	19
Levack Wastewater Treatment.....	21
Lively Wastewater Treatment.....	24
Sudbury Wastewater Treatment.....	28
Valley East Wastewater Treatment.....	33
Walden Wastewater Treatment.....	36
Appendices.....	40

Azilda Wastewater Treatment Annual Performance Report

The Azilda Wastewater Treatment Plant is an extended aeration process plant located at 564 St. Agnes Street, having a rated capacity of 3,300 m³/d discharging its effluent to Pilon Drain (known as Azilda Creek) and eventually into the Whitson River.

a. Summary and interpretation of all Influent, monitoring data, and a review of the historical trend of the sewage characteristics and flow rates.

Influent monitoring data, historical trending of sewage characteristics are reviewed monthly by compliance and plant supervisory staff. No abnormalities were observed for the Azilda WWTP for this reporting year. If abnormal influent issues occur, CGS Environmental Compliance Officers (ECOs) can be deployed to investigate and react as needed. Below is a table summarizing the yearly averages of recorded monitoring data.

Influent	2025	2024	2023	2022	2021	2020
BOD ₅ (mg/L)	126	123	134	188	155	131
CBOD ₅ (mg/L)	92	96	109	164	144	106
TSS (mg/L)	160	138	147	157	126	108
TP (mg/L)	3.64	3.59	3.88	4.75	4.39	3.10
TKN (mg/L)	28.37	27.62	23.69	30.38	28.32	25.20

b. Summary and interpretation of all Final Effluent monitoring data, including concentration, flow rates, loading and a comparison to the design objectives and compliance limits in this Approval, including an overview of the success and adequacy of the Works.

All effluent monitoring data is reviewed monthly by compliance and plant supervisory staff. For the Azilda WWTP, all parameters fell within plant design objectives with the exception of Total Ammonia for February, March and May due to low flows, temperature and solids fluctuations. Consistent monitoring and air and solids adjustment brought parameters back to normal.

Effluent	2025	2024	2023	2022	2021	2020
Avg Daily Flow (m ³ /d)	1919	1780	2047	1650	1607	2125
CBOD ₅ (mg/L)	2.64	2.75	2.48	2.83	1.95	2.56
TSS (mg/L)	5.14	6.86	6.43	6.82	7.49	8.04
TP (mg/L)	0.21	0.29	0.21	0.19	0.31	0.28
Total Ammonia (mg/L)	2.95	1.27	4.06	2.27	2.26	1.68
E.coli (CFU/100 mL)	36	33	13	16	9	22
pH	6.72	6.60	6.77	6.54	6.8	7.00
Total Chlorine (mg/L) (after dechlorination)	0.004	0.006	0.011	0.014	0.009	NA

Effluent (Loading)	2025	2024	2023	2022	2021	2020
CBOD ₅ (kg/d)	5.08	6.26	4.97	4.42	3.16	5.91
TSS (kg/d)	10.07	14.76	13.5	10.44	12.54	18.82
TP (kg/d)	0.38	0.57	0.38	0.29	0.5	0.64
Total Ammonia (kg/d)	5.4	3.1	7.09	2.2	3.4	4.0

c. Summary of all operating issues encountered, and corrective actions taken.

Date	Parameter	Problem/ Exceedance	Corrective Action	Probable Cause	Notification Date
28-Feb-25	Ammonia	Outside ECA Limit	Air maxed - monitor	Temp and low flow	07-Mar-25
17-Mar-25	Total Chlorine Residual	Outside ECA Limit	Adjusted Chemical	Overfeeding chemical	19-Mar-2025
07-Apr-25	Ammonia	Outside ECA Limit	Air maxed - monitor	Temperature	7-Apr-2025
22-Apr-25	Other	Outside ECA Limit	Repaired pump	Mechanical Failure	25-Apr-2025
01 May-25	Ammonia	Outside ECA Limit	Vactored contact chamber, weirs and grit channels	Flow temp and solids fluctuation	9-Jun-2025
17-Aug-25	Total Chlorine Residual	Outside ECA Limit	Review SOP	Staffing/ Training/ Communication	28-Aug-2025

d. Summary of all normal and emergency repairs and maintenance activities carried out on any major structure, equipment, apparatus, or mechanism forming part of the Works.

The operating and maintenance staff at the Azilda WWTP conducts scheduled and emergency maintenance of the WWTP equipment. The City of Greater Sudbury utilizes a Computerized Maintenance Management System (CMMS) known as Antero to issue work orders and maintain records for regular maintenance and emergency repair at the WWTP. See tables below for details.

Corrective (18)		
Wind Sock Damaged Heat trace ferric pipe Steam channel Replace heat trace and insulation Repair coupling on roof drain in MCC Tripped overload	Lights burnt out inside entranceway Replace Float Remove lime mixer and prep for new tote Replace butterfly valve for airdrop Replace butterfly valve sludge tank	Check oil level and motor bearing Pump needs to be rebuilt or replaced Install new threads Prep for winter Replace supernatant box

Regular Scheduled Maintenance (197 Completed)		
Pump Inspection (submersible)	D.O. Meter Calibration	Change Hydraulic filter
Diesel Engine Routine Annual	Clarifier/Aeration Tank and Skimmer	Snow Blower Maint
Pump Inspection (Non-Submersible)	Oil Change Routine	Chemical Pump Monthly Inspection
Flush and Clean	Check Oil	Chemical Pumps Bi-Annual PM
Chlorinator Yearly PM	Clean Cl2 Chamber	Thermography Inspections
Diesel Generator Test (Monthly)	Filter/Belt Maintenance	Dechlor ORP Monthly Insp
Heater Inspection	Cl2 Air Monitor Calibrations	Dechlor HVAC Inspection
Change Battery	Clean and inspection of	Azilda 10 Ton Condenser Annual
Composite Sampler	Tank/Chamber	Cold Weather Preparations
Centrifugal Blower Inspection	Routine Equipment Maintenance	First Aid Box Inspections
Clarifier drive/Gearbox Routine	Piping and Valves Drain Hoses	Lockout Station Inspection
Comminutor Inspection	Spring Runoff Preparations Plants	Emerg. & Exit Lighting Insp.
Load Bank Test	SCBA Inspection (6 months)	Operation Manual Review
Air Compressor Mtce (quarterly)	Composite Sampler Inspection By-	House Cleaning
Air Compressor Mtce (annual)	Annual	Colorimeter Verification (monthly)
Motor Condition Monitoring Elec.	Chlorine Vacuum Regulators Yearly.	Spill Kit Inspection (Quarterly)
Sensor calibration		

Regulated Works Orders (25 Completed)		
Workplace Inspections	Anchor Point Inspection	Operation Manual Review
Lifting Appliance Annual Insp	Monthly Safety Checks	Flow Meter Calibration

e. Summary of any effluent quality assurance or control measures undertaken.

Operations conduct daily rounds which are recorded on checklists. SCADA systems record continuous trending for various flows and process monitoring. Lab analysis is performed several times per week in addition to samples being collected and sent out for third party testing. Plant monthly reports are created containing flow, in-house lab results and third-party lab results. This data is transferred to a monthly and annual performance report by a data clerk ensuring all information is accounted for. It is then sent to the area supervisor for final review.

f. Summary of the calibration and maintenance carried out on all Influent, and Final Effluent monitoring equipment to ensure that the accuracy is within the tolerance of that equipment as required in this Approval or recommended by the manufacturer.

The calibration of flow meters is conducted annually by an accredited third-party company in accordance with the requirements of the Azilda WWTP ECA. Records and certificates are kept electronically. Calibrations completed on monitoring equipment is summarized below.

Flow Meter	Date Calibrated	Certificate number
Flow Meter Raw Tank #2 (FIT-102)	6/6/2025	CO1628-2506-38
Flow Meter Raw Tank #1 (FIT-101)	6/6/2025	CO1628-2506-37
Flow Meter, Bypass	6/5/2025	CO1628-2506-36
Flow Meter, Effluent	6/5/2025	CO1628-2506-35

g. Summary of efforts made to achieve the design objectives in this Approval, including an assessment of the issues and recommendations for pro-active actions if any are required under the following situations:

- when any of the design objectives is not achieved more than 50% of the time in a year, or
- there is an increasing trend in deterioration of Final Effluent quality when the Annual Average Daily Influent Flow reaches 80% of the Rated Capacity.

For 2025 reporting year the wastewater treatment plant ran at approximately 58% of designed capacity. No increasing trend in deterioration of Final Effluent quality has been noticed when the annual average daily influent flow reaches 80% of the Rated Capacity. Design objectives were reached more than 50% of the time.

h. Tabulation of the volume of sludge generated, an outline of anticipated volumes to be generated in the next reporting period and a summary of the locations to where the sludge was disposed.

Azilda generated 4,113 m³ of waste sludge which was brought to the Sudbury Biosolids facility and processed into class A biosolids. A similar volume is anticipated for the next reporting period.

Month	Jan	Feb	Mar	April	May	June
Loads	8	8	10	11	16	8
Vol m ³	306.47	326.12	346.17	280.56	365.23	327.79
	July	Aug	Sept	Oct	Nov	Dec
Loads	8	9	8	10	8	10
Vol m ³	326.89	375.42	340.20	422.05	332.72	363.25

i. Summary of any complaints received, and any steps taken to address the complaints.

There were no complaints recorded for Azilda WWTP for this reporting year.

j. Summary of all Bypasses, Overflows, other situations outside Normal Operating Conditions and spills within the meaning of Part X of EPA and abnormal discharge events.

There were no Bypasses or Overflows for the current reporting year.

k. Summary of all Notice of Modifications to Sewage Works completed under Paragraph 1.d. of Condition 10, including a report on status of implementation of all modification.

There was no Notice of Modifications to Sewage Works completed for this reporting year.

l. Summary of efforts made to achieve conformance with Procedure F-5-1 including but not limited to projects undertaken and completed in the sanitary sewer system that result in overall Bypass/Overflow elimination including expenditures and proposed projects to eliminate Bypass/Overflows with estimated budget forecast for the year following that for which the report is submitted.

Cleaned out grit channels multiple times as needed. Replaced Chlorine booster pump.

m. Any changes or updates to the schedule for the completion of construction and commissioning operation of major process(es) / equipment groups in the Proposed Works.

There were no capital projects or construction in 2025.

n. Summary of any deviation from the monitoring schedule and reasons for the current reporting year and a schedule for the next reporting year.

There were no deviations to the monitoring schedule in the current reporting year, and no monitoring changes required for the next reporting year.

Chelmsford Wastewater Treatment Annual Performance Report

The Chelmsford Wastewater Treatment Plant is a conventional activated sludge plant located at 265 Laurette St Chelmsford; it consists of three separate plants referred to as A plant, B plant and C plant. With rated capacities of 4,000 m³/d for A plant, 4,000 m³/d for B plant and 10,200 m³/d for C plant for a total Peak Flow Rated Capacity of 18,200 m³/d, discharging effluent to the Whitson River.

a. A summary and interpretation of all monitoring data and a comparison to the compliance limits outlined in Compliance Limits Condition, including an overview of the success and adequacy of the Works.

Influent	2025	2024	2023	2022	2021	2020
BOD ₅ (mg/L)	122	155.16	195.50	164.83	189.42	136.67
TSS (mg/L)	281	235	228	256	221	215
TP (mg/L)	3.47	3.85	3.22	3.22	3.32	3.20
TKN (mg/L)	23.66	23.37	24.60	22.47	26.58	23.85

Effluent	2025	2024	2023	2022	2021	2020
Avg Daily Flow (m ³ /d)	4824	4491	4828	3552	4215	5344
CBOD ₅ (mg/L)	4.23	3.78	3.12	4.72	2.92	3.89
TSS (mg/L)	6.33	7.42	8.03	7.43	5.58	6.18
TP (mg/L)	0.22	0.24	0.25	0.23	0.20	0.23
Total Ammonia (mg/L)	3.19	2.37	3.56	1.29	1.44	4.90
E.Coli (CFU/100 mL)	8433	9474	2404	4278	2370	5950
pH	6.90	6.65	6.90	6.77	7.19	7.35

b. Description of any operating problems encountered, and corrective actions taken.

Date	Parameter	Problem/ Exceedance	Corrective Action	Probable Cause	Notification Date
10/16/2025	pH	Outside ECA Limit	Added lime, adjusted wasting	Plant upset	10/22/2025
Winter	Ammonia	Outside ECA Limit	Cleaned tank	Temp and airflow	1/28/2026

c. Summary of all maintenance carried out on any major structure, equipment, apparatus, mechanism, or thing forming part of the Works.

The operating and maintenance staff at the Chelmsford WWTP conduct scheduled and emergency maintenance of the WWTP equipment. The City of Greater Sudbury utilizes a Computerized Maintenance Management System (CMMS) known as Antero to issue work orders and maintain records for regular maintenance and emergency repair at the WWTP.

Corrective (40)		
Check operation of Auger Ball valve stiff to turn. Repair Leak Clean up unit Raw pump #2	Repair drainage system Ferric is not pumping Install new hose in UV room Replace or repair cables Build Flange to Camlock adapter	Check UPS Skimmer arm bent Repair door Repair pipe Pump #2 bring in for repair

Relamp Effluent room Pull pump and send out Replace belt Change Belt Inspect valve Replace sleeve Replace pendant on B plant	Replace intake filters on Blower check uv system Tighten chain Install anchor point Replace Cooling pump Not pumping Rebuild pump	Install rebuild pump Install repaired pump Replace turn buckles Install Anchor point Sump Pump in blower room Replace bulb men's shower Waste valve not closing (A)
--	---	---

Regular Scheduled Maintenance (252 Completed)		
Pump Inspection (submersible) Diesel Engine Routine Annual Pump Inspection (Non-Submersible) Diesel Generator Test (Monthly) UV Channel Online Clean & Insp UV Lamp Bi-weekly Composite Sampler Inspection Monthly Clarifier drive/Gearbox Routine Blower Inspection Diesel Engine 5 Year Inspection Maintenance	Motor Condition Monitoring Elec. D.O. Meter Calibration Clarifier/Aeration Tank and Skimmer Oil Change Routine Valve Exercise Clean CL2 Chamber Mechanical Bar Screen / Compactor Filter/Belt Maintenance Filter/Belt SCBA Inspection (6 months) Routine Equipment Maintenance Piping and Valves Drain Hoses Spring Runoff Preparations Plants	Composite Sampler Inspection By-Annual Spill Kit Inspection (Quarterly) Chemical Pump Monthly Inspection Chemical Pumps Bi-Annual PM Thermography Inspections Chlorine Parts Inventory Cold Weather Preparations Grit Classifier Draining First Aid Box Inspections Lockout Station Inspection Emerg. & Exit Lighting Insp. Operation Manual Review House Cleaning Colorimeter Verification (monthly) AED monthly inspection UV lamp Assembly Monthly Clean and inspection of Tank/Chamber

Regulated Works Orders (53 Completed)		
Workplace Inspections Lifting Appliance Annual Insp Contract Lab Equipment Calibration	Anchor Point Inspection Monthly Safety Checks High Voltage Gloves Testing	Lanyard Retractable Inspection (Annual) Operation Manual Review Flow Meter Calibration

d. Summary of any effluent quality assurance or control measures undertaken in the reporting period.

Operations conduct daily rounds which are recorded on checklists. SCADA systems record continuous trending for various flows and processes. Lab analysis is performed several times per week as well as samples collected and sent out for third party testing. Plant monthly reports are created containing flow, in-house lab results and third-party lab results. This data is transferred to monthly and annual performance reports by a data clerk ensuring all information is accounted for. It is then sent to area supervisors for final review.

e. Summary of the calibration and maintenance carried out on all effluent monitoring equipment.

The calibration of flow meters is conducted annually by an accredited third-party company in accordance with the requirements of the Chelmsford WWTP ECA. Records and certificates are kept electronically. Calibrations completed on monitoring equipment are summarized below.

Flow Meter	Date Calibrated	Certificate number
Flow Meter, Effluent	6/5/2025	CO1628-2506-31
Flow Meter FIT-102 Chamber Plant 'A'	6/9/2025	CO1628-2506-32
Flow Meter FIT-103 Chamber Plant 'B'	6/9/2025	CO1628-2506-33
Flow Meter, FIT-101 Influent	6/9/2025	CO1628-2506-34

g. Condition description of efforts made, and results achieved in meeting the Design Objectives

For 2025 reporting year Chelmsford averaged approximately 68% of rated capacity and achieved its design objectives as listed in the ECA.

A tabulation of the volume of sludge generated in the reporting period, an outline of anticipated volumes to be generated in the next reporting period and a summary of the locations to where the sludge was disposed.

Chelmsford generated 15,726.10 m³ of Waste sludge which was brought to the Sudbury Biosolids facility and processed into class A biosolids. A similar volume is anticipated for the next reporting period.

Month	Jan	Feb	Mar	Apr	May	Jun
Loads	29	46	54	49	27	28
Vol m ³	1167.80	1721.23	2144.10	1900.88	1067.17	1134.53
	Jul	Aug	Sep	Oct	Nov	Dec
Loads	29	23	26	32	26	28
Vol m ³	1148.60	941.45	1073.70	1289.85	1058.15	1078.64

h. Summary of any complaints received during the reporting period and any steps taken to address the complaints.

There were no complaints received for Chelmsford WWTP during this reporting year

i. Summary of all By-pass, spill, or abnormal discharge events; and

Date	Duration	Type of Occurrence	Receiving Stream ID	VOL (m ³)	Level of Treatment Received	Reason for Event
Dec 10, 2025	5 mins	Plant Overflow	Whitson	5	None	Equipment failure

j. Any other information the Water Supervisor requires from time to time.

There is no further information required for this reporting year.

Coniston Wastewater Treatment Annual Performance Report

The Coniston Wastewater Treatment Plant located at 121 Government Rd. Coniston is an activated sludge plant that utilizes an oxidation ditch in the process. The plant has a Peak Flow Rated Capacity of 3,000 m³/d, and discharges effluent to Coniston Creek.

a. Summary and interpretation of all Influent, monitoring data, and a review of the historical trend of the sewage characteristics and flow rates.

All influent monitoring data, historical trending of sewage characteristics and flow rates are graphed and reviewed monthly by compliance and plant supervisory staff. No abnormalities were observed for the Coniston WWTP for this reporting year. If abnormal influent issues occur, CGS Environmental Compliance Officers can be deployed to investigate and react as needed.

Influent	2025	2024	2023	2022	2021	2020
BOD ₅ (mg/L)	8.64	65	70	101	103	72
TSS (mg/L)	89	122	88	79	109	69
TP (mg/L)	3.03	2.93	3.11	3.41	3.62	3.10

b. Summary and interpretation of all Final Effluent monitoring data, including concentration, flow rates, loading and a comparison to the design objectives and compliance limits in this Approval, including an overview of the success and adequacy of the Works.

All effluent monitoring data is graphed and reviewed monthly by compliance and plant supervisory staff. For the Coniston WWTP, all parameters fell within plant design objectives.

Effluent	2025	2024	2023	2022	2021	2020
Avg Daily Flow (m ³ /d)	1500	1671	2095	1476	1298	1692
CBOD ₅ (mg/L)	5.0	3.4	3.6	11	2.8	12.3
TSS (mg/L)	9.84	7.55	9.78	13.50	6.07	15.79
Total Residual Chlorine (mg/L)	0.74	0.72	0.68	0.73	0.67	0.84

Effluent (Loading)	2025	2024	2023	2022	2021	2020
CBOD ₅ (kg/d)	6.37	5.34	8.15	16.57	N/A	N/A
TSS (kg/d)	15.22	13.20	21.57	20.85	7.76	22.79

c. Summary of all operating issues encountered, and corrective actions taken.

There were no operating issues encountered for Coniston WWTP for this reporting year.

d. Summary of all normal and emergency repairs and maintenance activities carried out on any major structure, equipment, apparatus, or mechanism forming part of the Works.

The operating and maintenance staff at Coniston WWTP conducts scheduled and emergency maintenance of the WWTP equipment. The City of Greater Sudbury utilizes a Computerized Maintenance Management System (CMMS) known as Antero to issue work orders and maintain records for regular maintenance and emergency repair at the WWTP.

Corrective (21)		
Air leak - replace or repair coupling	Emergency lighting	Repair Aeration Line
Replace motor on Clarifier Drive	furnace malfunction	Check receptacles in the Lab
Get system up and running	Check operation	Repair Davit arm installation
Programming of #2 RAS pump	Chlorine Leak	Have Weir Plates repaired
Install Vent Fan	Replace Cl2 detector	Check operation of sampler
Put System online	Check Operation	Install new pump
Repair Airline	Scum Heater not working	

Regular Scheduled Maintenance (142 Completed)		
Pump Inspection (submersible)	D.O. Meter Calibration	Thermography Inspections
Pump Inspection (Non-Submersible)	Clean CL2 Chamber	SCBA Annual Certification
Chlorinator Yearly PM	Cl2 Air Monitor Calibration	Cold Weather Preparations
Diesel Generator Test (Monthly)	UPS load test	First Aid Box Inspections
Composite Sampler Inspection Monthly	Piping and Valves Drain Hoses	Lockout Station Inspection
Clarifier drive/Gearbox Routine	Spring Runoff Preparations Plants	Emerg. & Exit Lighting Insp.
Load Bank Test	SCBA Inspection (6 months)	Operation Manual Review
Blower Inspection	Composite Sampler Inspection By-Annual	House Cleaning
Motor Condition Monitoring Elec.	Chlorine Vacuum Regulators Yearly.	Colorimeter Verification (monthly)
Snow Blower Maintenance	Spill Kit Inspection (Quarterly)	Sodium Bisulphite P-Traps
		Diesel 5 year Inspection

Regulated Works Orders (27 Completed)		
Lifting Appliance Annual Insp	Anchor Point Inspection	Lanyard Retractable Inspection (Annual)
Flow Meter Calibration	Monthly Safety Checks	Operation Manual Review

e. Summary of any effluent quality assurance or control measures undertaken.

Operations conduct daily rounds which are recorded on checklists. SCADA systems record continuous trending for various flows and processes. Lab analysis is performed several times per week in addition to samples being collected and sent out for third party testing. Plant monthly reports are created containing flow, in-house lab results and third-party lab results. This data is transferred to monthly and annual performance reports by a data clerk ensuring all information is accounted for. It is then sent to the area supervisor for final review.

f. Summary of the calibration and maintenance carried out on all Influent, and Final Effluent monitoring equipment to ensure that the accuracy is within the tolerance of that equipment as required in this Approval or recommended by the manufacturer.

The calibration of flow meters is conducted annually by an accredited third-party company in accordance with the requirements of the Coniston WWTP ECA. Records and certificates are kept electronically. Calibrations completed on monitoring equipment are summarized below.

Flow Meter	Date Calibrated	Certificate number
Flow Meter, Process, No.2 Effluent	6/4/2025	CO1628-2506-14
Flow Meter, Process, No. 1 Raw	6/4/2025	CO1628-2506-15

g. Summary of efforts made to achieve the design objectives in this Approval, including an assessment of the issues and recommendations for pro-active actions if any are required under the following situations:

- when any of the design objectives is not achieved more than 50% of the time in a year, or
- there is an increasing trend in deterioration of Final Effluent quality when the Annual Average Daily Influent Flow reaches 80% of the Rated Capacity.

For 2025 reporting year Coniston WWTP averaged approximately 50% of rated capacity and achieved its design objectives as listed in the ECA.

h. Tabulation of the volume of sludge generated, an outline of anticipated volumes to be generated in the next reporting period and a summary of the locations to where the sludge was disposed.

Coniston generated 3,595.92 m³ of Waste sludge which was brought to the Sudbury Biosolids facility and processed into class A biosolids. A similar volume is anticipated for the next reporting period.

Month	Jan.	Feb.	Mar.	Apr.	May	June
Loads	7	7	8	14	14	5
Vol m ³	284.45	280.47	271.85	378.31	418.51	192.91
	July	Aug	Sept.	Oct.	Nov.	Dec.
Loads	8	8	6	7	7	8
Vol m ³	320.83	325.69	244.39	289.36	283.17	305.99

i. Summary of any complaints received, and any steps taken to address the complaints.

There were no complaints recorded for Coniston WWTP for this reporting year.

j. Summary of all Bypasses, Overflows, other situations outside Normal Operating Conditions and spills within the meaning of Part X of EPA and abnormal discharge events.

Date	Duration (hrs)	Type of Occurrence	Receiving Stream ID	VOL (m ³)	Level of Treatment Received	Reason for Event
15-March-25	32	Plant By-Pass	121 Government Rd	4064	Disinfection	Spring Run Off
15-March-26	.25	Plant Overflow	121 Government Rd	2.5	To Environment	Spring Run Off
26-Apr-2025	8.66	Plant By-Pass	Coniston Creek	900	Disinfection	Heavy Rain/Spring Run off

6-July-2025	17	Plant By-Pass	Coniston Creek	252	Disinfection	Heavy Rain
17-July-2025	12.25	Plant By-Pass	Coniston Creek	1461	Disinfection	Heavy Rain

k. Summary of all Notice of Modifications to Sewage Works completed under Paragraph 1.d. of Condition 10, including a report on status of implementation of all modification.

There were no Notice of Modifications to Sewage Works for this reporting year.

l. Summary of efforts made to achieve conformance with Procedure F-5-1 including but not limited to projects undertaken and completed in the sanitary sewer system that result in overall Bypass/Overflow elimination including expenditures and proposed projects to eliminate Bypass/Overflows with estimated budget forecast for the year following that for which the report is submitted.

Replaced two ditch aeration pumps. Replaced two Bisulfite chemical feed pumps. Cleaned Cl2 contact chamber. Inspected and minor repairs on both clarifiers. Capital upgrades that were identified are now in planning stages.

m. Any changes or updates to the schedule for the completion of construction and commissioning operation of major process(es) / equipment groups in the Proposed Works.

No current construction projects.

n. Summary of any deviation from the monitoring schedule and reasons for the current reporting year and a schedule for the next reporting year.

There were no deviations to the monitoring schedule in the current reporting year, and no monitoring changes required for the next reporting year.

Dowling Wastewater Treatment

Annual Performance Report

The Dowling Wastewater Treatment Plant located at 62 Riverside Dr. Dowling is an extended aeration activated sludge plant, having a Peak Flow Rated Capacity of 3,200 m³/d, discharging effluent to the Onaping River.

a. Summary and interpretation of all Influent, monitoring data, and a review of the historical trend of the sewage characteristics and flow rates.

All influent monitoring data, historical trending of sewage characteristics and flow rates are graphed and reviewed monthly by compliance and plant supervisory staff. No abnormalities were observed for the Dowling WWTP for this reporting year. If abnormal influent issues occur, CGS Environmental Compliance Officers can be deployed to investigate and react as needed.

Influent	2025	2024	2023	2022	2021	2020
BOD ₅ (mg/L)	20	16	23	43	28	40
TSS (mg/L)	28	37	48	45	46	44
TP (mg/L)	0.74	0.90	0.98	1.12	0.97	0.94

b. Summary and interpretation of all Final Effluent monitoring data, including concentration, flow rates, loading and a comparison to the design objectives and compliance limits in this Approval, including an overview of the success and adequacy of the Works.

Monthly, all effluent monitoring data is graphed and reviewed by compliance and plant supervisory staff. For the Dowling WWTP, all parameters fell within plant design objectives and compliance limits.

Effluent	2025	2024	2023	2022	2021	2020
Avg Daily Flow (m ³ /d)	3322	2965	2614	1506	1951	1825
CBOD ₅ (mg/L)	4.13	2.47	2.50	2.93	2.57	3.38
TSS (mg/L)	7.33	5.49	5.24	4.62	3.93	5.28
TP (mg/L)	0.47	0.46	0.49	0.44	0.47	0.48
E.coli (CFU/100 mL)	42	12	17	17	22	24
pH	6.61	6.59	6.69	6.57	6.72	6.77
Total Residual Chlorine (mg/L)	0.71	0.9	0.68	0.60	0.63	0.64

Effluent (Loading)	2025	2024	2023	2022	2021	2020
CBOD ₅ (kg/d)	14.17	7.45	7.66	4.63	6.92	6.15
TSS (kg/d)	25.08	15.95	14.10	7.05	7.54	9.47
TP (kg/d)	1.53	1.36	1.26	0.66	0.91	0.85

c. Summary of all operating issues encountered, and corrective actions taken.

Date	Parameter	Problem/ Exceedance	Corrective Action	Probable Cause	Notification Date
14-Aug-2025	E.coli	Outside ECA Limit	Updated sampling schedule	inaccurate sampling schedule	25-Aug-2025

d. Summary of all normal and emergency repairs and maintenance activities carried out on any major structure, equipment, apparatus, or mechanism forming part of the Works.

The operating and maintenance staff at Dowling WWTP conducts scheduled and emergency maintenance of the WWTP equipment. The City of Greater Sudbury utilizes a Computerized Maintenance Management System (CMMS) known as Antero to issue work orders and maintain records for regular maintenance and emergency repair at the WWTP.

Corrective (20)		
Heat trace not working	Pea keeps getting stuck	Valve broken in closed position
New kitchen faucet	Check what is needed for repair/rebuild	Indicator switch fell off in on position
Louvres are not closing	Scum box activator needs to be replaced	Comminutor is getting very loud
Pea is still slightly bouncing	Power bar Jiffy Pole in lab needs to be secured	Scum box heater/bulb needs to be replaced
Heater blowing cold air in blower room	investigate possible line break	Replace emergency light in lunchroom
Building alarm needs to be replaced	Pump issues	Doors to inlet building need to be adjusted
Missing some clamps gratings clarifier		

Regular Scheduled Maintenance (195 Completed)		
Pump Inspection (submersible)	Lanyard Retractable Inspection (Annual)	Dechlor ORP Monthly Insp
Diesel Engine Routine Annual	Filter/Belt Maintenance	Dechlor HVAC Inspection
Pump Inspection (Non-Submersible)	Cl2 Air Monitor Calibration	Open channel weir measurement verification
Chlorinator Yearly PM	Clean and inspection of Tank/Chamber	Cold Weather Preparations
Diesel Generator Test (Monthly)	Piping and Valves Drain Hoses	First Aid Box Inspections
Composite Sampler Inspection Monthly	Spring Runoff Preparations Plants	Lockout Station Inspection
Comminutor Inspection	SCBA Inspection (6 months)	Emerg. & Exit Lighting Insp.
Load Bank Test	Composite Sampler Inspection By-Annual	Operation Manual Review
Blower Inspection	Chlorine Vacuum Regulators Yearly.	House Cleaning
Motor Condition Monitoring Elec.	Spill Kit Inspection (Quarterly)	Colorimeter Verification (monthly)
D.O. Meter Calibration	Clean Bar Screens Monthly	Sodium Bisulphite P-Traps
Check Oil		Thermography Inspections
Clean CL2 Chamber		Chemical Pumps Bi-Annual PM

Regulated Works Orders (35 Completed)		
Workplace Inspections	Anchor Point Inspection	Lanyard Retractable Inspection (Annual)
Lifting Appliance Annual Insp	Monthly Safety Checks	Operation Manual Review
Contract	Flow Meter Calibration	

e. Summary of any effluent quality assurance or control measures undertaken.

Operations conduct daily rounds which are recorded on checklists. SCADA systems record continuous trending for various flows and processes. Lab analysis is performed several times per week in addition to samples being collected and sent out for third party testing. Plant monthly reports are created containing flow, in-house lab results and third-party lab results. This data is transferred to monthly and annual performance reports by a data clerk ensuring all information is accounted for. It is then sent to the area supervisor for final review.

f. Summary of the calibration and maintenance carried out on all Influent, and Final Effluent monitoring equipment to ensure that the accuracy is within the tolerance of that equipment as required in this Approval or recommended by the manufacturer.

The calibration of flow meters is conducted annually by an accredited third-party company in accordance with the requirements of the Dowling WWTP ECA. Records and certificates are kept electronically. Calibrations completed on monitoring equipment is summarized below.

Flow Meter	Date Calibrated	Certificate number
Flow Meter, RAS	6/9/2025	CO1628-2506-39
Flow Meter, WAS	6/9/2025	CO1628-2506-40
Flow Meter, Plant Bypass	6/9/2025	CO1628-2506-41
Flow Meter, Process	6/9/2025	CO1628-2506-42

g. Summary of efforts made to achieve the design objectives in this Approval, including an assessment of the issues and recommendations for pro-active actions if any are required under the following situations:

- when any of the design objectives is not achieved more than 50% of the time in a year, or
- there is an increasing trend in deterioration of Final Effluent quality when the Annual Average Daily Influent Flow reaches 80% of the Rated Capacity.

For 2025 reporting year Dowling WWTP averaged approximately 104% of rated capacity due to high run off flows in April and May and achieved its design objectives as listed in the ECA.

The plant has been listed on the capital works plan for updates and upgrades.

h. Tabulation of the volume of sludge generated, an outline of anticipated volumes to be generated in the next reporting period and a summary of the locations to where the sludge was disposed.

Dowling generated 1,698.06 m³ of Waste sludge which was brought to the Sudbury Biosolids facility and processed into class A biosolids. A similar volume is anticipated for the next reporting period.

Month	Jan.	Feb	Mar	Apr	May	June
Loads	4	4	3	6	3	1
Vol m ³	165.50	165.32	117.22	163.54	118.75	38.90
	July	Aug	Sept	Oct	Nov	Dec
Loads	5	4	4	5	2	3
Vol m ³	197.56	161.14	167.99	213.94	80.11	108.11

i. Summary of any complaints received, and any steps taken to address the complaints.

There were no complaints received for Dowling in this reporting year.

j. Summary of all Bypasses, Overflows, other situations outside Normal Operating Conditions and spills within the meaning of Part X of EPA and abnormal discharge events.

Date	Duration (hrs)	Type of Occurrence	Receiving Stream ID	VOL (m ³)	Level of Treatment Received	Reason for Event
May 2- 2025	10.66	Plant Overflow	Dowling Plant property	~10	Full Treatment	Rain/Run off/Equip

k. Summary of all Notice of Modifications to Sewage Works completed under Paragraph 1.d. of Condition 10, including a report on status of implementation of all modification.

There were no Notice of Modifications to Sewage Works for this reporting year.

l. Summary of efforts made to achieve conformance with Procedure F-5-1 including but not limited to projects undertaken and completed in the sanitary sewer system that result in overall Bypass/Overflow elimination including expenditures and proposed projects to eliminate Bypass/Overflows with estimated budget forecast for the year following that for which the report is submitted.

Chlorine contact chamber was cleaned to allow for maximum flow through. Replaced comminutor and motor.

m. Any changes or updates to the schedule for the completion of construction and commissioning operation of major process(es) / equipment groups in the Proposed Works.

No current construction projects.

n. Summary of any deviation from the monitoring schedule and reasons for the current reporting year and a schedule for the next reporting year.

There were no deviations to the monitoring schedule in the current reporting year.

The average daily flows were above 2500 m³ for 2025 and this triggers the Federal Acute Lethality sampling requirement. As a precaution CGS continued with quarterly sampling throughout 2025 and the samples resulted in no kills. So, for the 2026 sampling year CGS is moving into the reduced sampling for Acute Lethality which is a yearly sample.

Falconbridge Wastewater Treatment

Annual Performance Report

The Falconbridge Wastewater Treatment Plant located at Hodge St., Falconbridge is a low-rate biological filter and wetland polishing system, having a Rated Capacity of 909 m³/d, discharging effluent to NIR creek and eventually to the Coniston creek.

a. Summary and interpretation of all Influent, monitoring data, and a review of the historical trend of the sewage characteristics and flow rates.

All influent monitoring data, historical trending of sewage characteristics and flow rates are graphed and reviewed monthly by compliance and plant supervisory staff. No abnormalities were observed for the Falconbridge WWTP for this reporting year. If abnormal influent issues occur, CGS Environmental Compliance Officers can be deployed to investigate and react as needed.

Influent	2025	2024	2023	2022	2021	2020
BOD ₅ (mg/L)	132	137	145	195	199	168
TSS (mg/L)	124	132	119	120	120	88
TP (mg/L)	6.14	5.61	6.82	6.40	7.54	6.83

b. Summary and interpretation of all Final Effluent monitoring data, including concentration, flow rates, and loading. including an overview of the success and adequacy of the Works.

Monthly, all effluent monitoring data are graphed and reviewed by compliance and plant supervisory staff. For Falconbridge WWTP all parameters fell within plant design objectives and compliance limits.

Effluent	2025	2024	2023	2022	2021	2020
Avg Daily Flow (m ³ /d)	296	316	297	292	308	316
BOD ₅ (mg/L)	1.96	1.66	1.62	1.72	2.79	1.62
TSS (mg/L)	3.38	2.79	3.14	3.33	3.13	2.92
TP (mg/L)	0.06	0.05	0.03	0.20	0.13	0.04
TKN (mg/L)	0.44	0.45	0.50	0.47	0.80	1.17
Total Ammonia (mg/L)	0.27	0.16	0.20	0.25	0.43	0.25
Nitrite (mg/L)	0.08	0.12	0.19	0.06	0.09	0.09
Nitrate (mg/L)	0.11	0.19	0.25	0.22	0.19	0.21
E.coli (CFU/100 mL)	686	647	508	2629	1138	1071

c. Summary of all operating issues encountered, and corrective actions taken.

There were no operating issues encountered for this reporting year.

d. Summary of all normal and emergency repairs and maintenance activities carried out on any major structure, equipment, apparatus, or mechanism forming part of the Works.

The operating and maintenance staff at Falconbridge WWTP conducts scheduled and emergency maintenance of the WWTP equipment. The City of Greater Sudbury utilizes a Computerized Maintenance Management System (CMMS) known as Antero to issue work orders and maintain records for regular maintenance and emergency repair at the WWTP.

Corrective (3)		
Repair lighting	Repair Waterline	Turn off water

Regular Scheduled Maintenance (5 Completed)		
Clean and inspection of Tank/Chamber	Piping and Valves Drain Hoses	Cold Weather Preparations

Regulated Works Orders (3 Completed)		
Workplace Inspection	Flow Meter Calibration	Operation Manual

e. Summary of any effluent quality assurance or control measures undertaken.

Operations conduct rounds which are recorded on checklists. On site flow monitoring record continuous trending for various flows. Lab analysis is performed several times per week in addition to samples being collected and sent out for third party testing. Plant monthly reports are created containing flow, in house lab results and third-party lab results. This data is transferred to monthly and annual performance reports by a data clerk ensuring all information is accounted for. It is then sent to the area supervisor for final review.

f. Summary of the calibration and maintenance carried out on all Influent, and Final Effluent monitoring equipment to ensure that the accuracy is within the tolerance of that equipment or recommended by the manufacturer.

The calibration of flow meters was conducted by a third-party contractor. Records and certificates are kept electronically. Calibrations completed on monitoring equipment is summarized below.

Flow Meter	Date Calibrated	Certificate number
Flow Meter, Process	6/6/2025	CO1628-2506-17

g. Summary of any complaints received, and any steps taken to address the complaints.

There were no complaints recorded for Falconbridge in the current reporting year.

h. Summary of all Bypasses, Overflows, other situations outside Normal Operating Conditions and spills within the meaning of Part X of EPA and abnormal discharge events.

There were no Bypasses or overflows for Falconbridge in the current reporting year.

i. Summary of all Notice of Modifications to Sewage Works completed.

There were no modifications to the sewage works for this reporting year.

j. Summary of efforts made to achieve conformance with Procedure F-5-1 including but not limited to projects undertaken and completed in the sanitary sewer system that result in overall Bypass/Overflow elimination including expenditures and proposed projects to eliminate Bypass/Overflows with estimated budget forecast for the year following that for which the report is submitted.

No changes for this reporting year.

Levack Wastewater Treatment

Annual Performance Report

The Levack Wastewater Treatment Plant located at 45 High St., Levack, is an extended aeration activated sludge plant having a Peak Flow Rated Capacity of 5,675 m³/d, discharging effluent to the Onaping River.

a. Summary and interpretation of all Influent, monitoring data, and a review of the historical trend of the sewage characteristics and flow rates.

All influent monitoring data, historical trending of sewage characteristics and flow rates are graphed and reviewed monthly by compliance and plant supervisory staff. No abnormalities were observed for the Levack WWTP for this reporting year. If abnormal influent issues occur, CGS Environmental Compliance Officers can be deployed to investigate and react as needed.

Influent	2025	2024	2023	2022	2021	2020
BOD ₅ (mg/L)	116.4	108	100.5	139.8	148.8	126.8
TSS (mg/L)	162	163	132	87	173	147
TP (mg/L)	4.42	4.43	3.75	3.73	5.98	3.65
TKN (mg/L)	28.48	23.29	23.91	26.18	29.59	39.33
Total Ammonia (mg/L)	24.05	18.99	42.63	22.53	23.16	18.34

b. Summary and interpretation of all Final Effluent monitoring data, including concentration, flow rates, loading and a comparison to the design objectives and compliance limits in this Approval, including an overview of the success and adequacy of the Works.

All effluent monitoring data is graphed and reviewed annually by compliance and plant supervisory staff. For Levack WWTP all parameters fell within plant design objectives and compliance limits. Apart from Total Phosphorus for the month of December due to mechanical failure.

Effluent	2025	2024	2023	2022	2021	2020
Avg Daily Flow (m ³ /d)	816	870	1031	875	831	1073
CBOD ₅ (mg/L)	3.07	2.74	3.21	3.03	2.73	3.04
TSS (mg/L)	7.45	7.94	7.61	6.63	6.61	6.96
TP (mg/L)	0.69	0.63	0.37	0.37	0.47	0.46
E.coli (CFU/100 mL)	4	5	3	4	5	8
Total Residual Chlorine (mg/L)	0.59	0.60	0.70	0.70	0.69	0.58

Effluent (Loading)	2025	2024	2023	2022	2021	2020
CBOD ₅ (kg/d)	2.49	2.51	3.27	2.58	2.34	3.18
TSS (kg/d)	6.19	6.94	8.23	5.76	5.59	7.45
TP (kg/d)	0.56	0.54	0.38	0.33	0.40	0.49

c. Summary of all operating issues encountered, and corrective actions taken.

There were no operational issues encountered for this reporting year.

d. Summary of all normal and emergency repairs and maintenance activities carried out on any major structure, equipment, apparatus, or mechanism forming part of the Works.

The operating and maintenance staff at the Levack WWTP conducts scheduled and emergency maintenance of the WWTP equipment. The City of Greater Sudbury utilizes a Computerized Maintenance Management System (CMMS) known as Antero to issue work orders and maintain records for regular maintenance and emergency repair at the WWTP.

Corrective (20 Completed)		
E-lighting burnt out Storage room light is burnt Repair furnace blower unit Install receptacle Tripped on overload Lime mixer plug melted into receptacle	Install laundry sink Chlorine rotameter hard to adjust Surge Protector Install Electric motor making loud noises Clean out rag and grease build-up Grating over effluent discharge Tripped on overload	Possible blockage Tripping hazard Replace leaking valve Lights out in storage room Investigate pump issue Set clearances

Regular Scheduled Maintenance (202 Completed)		
Pump Inspection (submersible) Diesel Engine Routine Annual Pump Inspection (Non-Submersible) Chlorinator Yearly PM Diesel Generator Test (Monthly) Load Bank Test Classifier Maintenance Routine Blower Inspection Diesel Engine 5 Year Inspection Motor Condition Monitoring Elec. D.O. Meter Calibration Sensor Calibration Clarifier/Aeration Tank and Skimmer	Oil Change Routine Clean Cl2 Chamber Mechanical Bar Screen / Compactor Filter/Belt Maintenance Cl2 Air Monitor Calibration UPS load test Piping and Valves Drain Hoses Spring Runoff Preparations Plants SCBA Inspection (6 months) Composite Sampler Inspection Chlorine Vacuum Regulators Spill Kit Inspection (Quarterly)	Chemical Pump Monthly Inspection Chemical Pumps Bi-Annual PM Thermography Inspections Dechlor ORP Monthly Insp Dechlor HVAC Inspection Cold Weather Preparations First Aid Box Inspections Lockout Station Inspection Emerg. & Exit Lighting Insp. House Cleaning Colorimeter Verification (monthly) Overhead Door Inspection

Regulated Works Orders (27 Completed)		
Workplace Inspection Lifting Appliance Annual Insp Contract	Flow Meter Calibration Anchor Point Inspection	Monthly Safety Checks Operation Manual Review

e. Summary of any effluent quality assurance or control measures undertaken.

Operations conduct daily rounds which are recorded on checklists. SCADA systems record continuous trending for various flows and processes. Lab analysis is performed several times per week in addition to samples being collected and sent out for third party testing. Plant monthly reports are created containing flow, in house lab results and third-party lab results. This data is transferred to monthly and annual performance reports by a data clerk ensuring all information is accounted for. It is then sent to the area supervisor for final review.

f. Summary of the calibration and maintenance carried out on all Influent, and Final Effluent monitoring equipment to ensure that the accuracy is within the tolerance of that equipment as required in this Approval or recommended by the manufacturer.

The calibration of flow meters is conducted annually by an accredited third-party company in accordance with the requirements of the Levack WWTP ECA. Records and certificates are kept electronically. Calibrations completed on monitoring equipment is summarized below.

Flow Meter	Date Calibrated	Certificate number
Flow Meter, Effluent	6/5/2025	CO1628-2506-43

g. Summary of efforts made to achieve the design objectives in this Approval, including an assessment of the issues and recommendations for pro-active actions if any are required under the following situations:

- **when any of the design objectives is not achieved more than 50% of the time in a year, or**
- **there is an increasing trend in deterioration of Final Effluent quality when the Annual Average Daily Influent Flow reaches 80% of the Rated Capacity.**

For 2025 reporting year Levack WWTP averaged approximately 36% of rated capacity and achieved its design objectives as listed in the ECA.

h. Tabulation of the volume of sludge generated, an outline of anticipated volumes to be generated in the next reporting period and a summary of the locations to where the sludge was disposed.

Levack generated 1,888.22 m³ of Waste sludge which was brought to the Sudbury Biosolids facility and processed into a class A biosolid. A similar volume is anticipated for the next reporting period.

Month	Jan	Feb	Mar	April	May	June
Loads	4	4	2	4	3	3
Vol (m ³)	163.17	159.27	81.96	163.24	123.33	120.07
	July	Aug	Sept	Oct	Nov	Dec
Loads	4	4	4	5	4	5
Vol (m ³)	162.05	169.31	171.70	214.12	166.68	193.32

i. Summary of any complaints received, and any steps taken to address the complaints.

There were no complaints recorded for Levack WWTP in the current reporting year.

j. Summary of all Bypasses, Overflows, other situations outside Normal Operating Conditions and spills within the meaning of Part X of EPA and abnormal discharge events.

There were no Bypasses or overflows for Levack in the current reporting year.

k. Summary of all Notice of Modifications to Sewage Works completed under Paragraph 1.d. of Condition 10, including a report on status of implementation of all modification.

There were no modifications to the sewage works for this reporting year.

l. Summary of efforts made to achieve conformance with Procedure F-5-1 including but not limited to projects undertaken and completed in the sanitary sewer system that result in overall Bypass/Overflow elimination including expenditures and proposed projects to eliminate Bypass/Overflows with estimated budget forecast for the year following that for which the report is submitted.

Rebuilt a Return pump. Cleaned Chlorine contact chamber. Replaced waste pump.

m. Any changes or updates to the schedule for the completion of construction and commissioning operation of major process(es) / equipment groups in the Proposed Works.

No Changes or updates.

n. Summary of any deviation from the monitoring schedule and reasons for the current reporting year and a schedule for the next reporting year.

There were no deviations to the monitoring schedule in the current reporting year, and no monitoring changes required for the next reporting year.

Lively Wastewater Treatment

Annual Performance Report

The Lively Wastewater Treatment Plant located at 231 First Ave, Lively is an extended aeration process plant having a Peak Flow Rated Capacity of 3,000 m³/d, discharging effluent to Meatbird Creek.

a. Summary and interpretation of all Influent, monitoring data, and a review of the historical trend of the sewage characteristics and flow rates.

All influent monitoring data, historical trending of sewage characteristics and flow rates are graphed and reviewed monthly by compliance and plant supervisory staff. There were no abnormalities seen for the Lively WWTP for this reporting year. If abnormal influent issues occur, CGS Environmental compliance officers can be deployed to investigate and react as needed.

Influent	2025	2024	2023	2022	2021	2020
BOD ₅ (mg/L)	67	113	122	136	106	77
TSS (mg/L)	75	123	209	120	91	87
TP (mg/L)	2.42	3.27	3.32	3.99	3.67	3.21
TKN (mg/L)	18.14	28.31	21.67	32.14	25.29	27.31

b. Summary and interpretation of all Final Effluent monitoring data, including concentration, flow rates, loading and a comparison to the design objectives and compliance limits in this Approval, including an overview of the success and adequacy of the Works.

All effluent monitoring data is graphed and reviewed annually by compliance and plant supervisory staff. For the Lively WWTP all parameters fell within plant design objectives and compliance limits.

Effluent	2025	2024	2023	2022	2021	2020
Avg Daily Flow (m ³ /d)	1995	1579	1975	1752	1252	832
CBOD ₅ (mg/L)	3.10	4.10	5.11	6.64	2.19	4.66
TSS (mg/L)	5.76	6.61	8.40	10.62	7.93	10.72
TP (mg/L)	0.35	0.36	0.31	0.44	0.37	0.73
E.coli (CFU/100 mL)	7	3	5	7	6	28
pH	6.51	6.74	11.32	6.69	7.01	7.09
Total Residual Chlorine (mg/L)	0.84	0.88	0.93	0.85	0.81	0.83

Effluent (Loading)	2025	2024	2023	2022	2021	2020
CBOD ₅ (kg/d)	6.07	6.18	10.34	9.95	2.74	2.73
TSS (kg/d)	10.98	9.62	16.75	17.52	10.16	8.07
TP (kg/d)	0.67	0.52	0.61	0.71	0.46	0.53

c. Summary of all operating issues encountered, and corrective actions taken.

Date	Parameter	Problem/ Exceedance	Corrective Action	Probable Cause	Notification Date
11-Feb-25	pH	Outside ECA Limit	Add Lime to Aeration	Unknown Substance entering Plant	18-Feb-2025

d. Summary of all normal and emergency repairs and maintenance activities carried out on any major structure, equipment, apparatus, or mechanism forming part of the Works.

The operating and maintenance staff at the Lively WWTP conducts scheduled and emergency maintenance of the WWTP equipment. The City of Greater Sudbury utilizes a Computerized Maintenance Management System (CMMS) known as Antero to issue work orders and maintain records for regular maintenance and emergency repair at the WWTP.

Corrective		
Blower in overload Check operation of clarifier motor Install Fixture Bathroom heater not functioning Electrical needed for heated Lime tote Check Hose Repair anchor point installation Comminutor motor	Plug Hole Put System online Get system up and running Replace windsock Lime tote fill line fitting broken Repair fitting Disconnect Electrical for Roofers Replace Sleeve Repair Supports for clarifier weirs	Correct Anchor Point inspection failure Install rental pump Check coupling Check operation Check operation of Pump Wire C Can for Lime Check Operation Replace Breaker

Regular Scheduled Maintenance		
Pump Inspection (submersible) Chlorinator Yearly PM Centrifugal Blower Inspection Clarifier drive/Gearbox Routine D.O. Meter Calibration Clarifier/Aeration Tank and Skimmer Sanitary Ejector Routine Clean Cl2 Chamber Cl2 Air Monitor Calibration Exercise Valves Piping and Valves Drain Hoses	Aeration Filter Check Spring Runoff Preparations Plants SCBA Inspection (6 months) Composite Sampler Inspection By-Annual Chlorine Vacuum Regulators Yearly. Spill Kit Inspection (Quarterly) Chemical Pump Monthly Inspection Chemical Pumps Bi-Annual PM	Cold Weather Preparations First Aid Box Inspections Lockout Station Inspection Emerg. & Exit Lighting Insp. Operation Manual Review House Cleaning Colorimeter Verification (monthly) Sodium Bisulphite P-Traps Thermography Inspections Motor Condition Monitoring

Regulated Works Orders		
Workplace Inspection Lifting Appliance Annual Insp Contract	Flow Meter Calibration Anchor Point Inspection	Monthly Safety Checks Operation Manual Review

e. Summary of any effluent quality assurance or control measures undertaken.

Operations conduct daily rounds which are recorded on checklists. SCADA systems record continuous trending for various flows and processes. Lab analysis is performed several times per week in addition to samples being collected and sent out for third party testing. Plant monthly reports are created containing flow, in-house lab results and third-party lab results. This data is transferred to monthly and annual performance reports by a data clerk ensuring all information is accounted for. It is then sent to the area supervisor for final review.

f. Summary of the calibration and maintenance carried out on all Influent, and Final Effluent monitoring equipment to ensure that the accuracy is within the tolerance of that equipment as required in this Approval or recommended by the manufacturer.

The calibration of flow meters is conducted annually by an accredited third-party company in accordance with the requirements of the Lively WWTP ECA. Records and certificates are kept electronically. Calibrations completed on monitoring equipment is summarized below.

Flow Meter	Date Calibrated	Certificate number
Flow Meter, Diversion chamber	6/4/2025	CO1628-2506-19
Flow Meter, Effluent	6/4/2025	CO1628-2506-20

g. Summary of efforts made to achieve the design objectives in this Approval, including an assessment of the issues and recommendations for pro-active actions if any are required under the following situations:

- when any of the design objectives is not achieved more than 50% of the time in a year, or
- there is an increasing trend in deterioration of Final Effluent quality when the Annual Average Daily Influent Flow reaches 80% of the Rated Capacity.

For 2025 reporting year Lively WWTP averaged approximately 117% of rated capacity and achieved its design objectives as listed in the ECA.

Excess flow above rated capacity can be diverted to the Walden WWTP

h. Tabulation of the volume of sludge generated, an outline of anticipated volumes to be generated in the next reporting period and a summary of the locations to where the sludge was disposed.

Lively generated 2,487.47 of Waste sludge which was brought to the Sudbury Biosolids facility and processed into class A biosolids. A similar volume is anticipated for the next reporting period.

Month	Jan	Feb	Mar	Apr	May	June
Loads	4	7	7	7	5	4
Vol (m ³)	153.58	246.14	282.37	276.25	192.43	144.97
	July	Aug	Sept	Oct	Nov	Dec
Loads	9	3	2	5	5	9
Vol (m ³)	357.30	92.73	75.87	194.90	151.02	319.93

i. Summary of any complaints received, and any steps taken to address the complaints.

There were no complaints received for this reporting year.

j. Summary of all Bypasses, Overflows, other situations outside Normal Operating Conditions and spills within the meaning of Part X of EPA and abnormal discharge events.

Date	Duration (hrs)	Type of Occurrence	Receiving Stream ID	VOL (m ³)	Level of Treatment Received	Reason for Event
15-March-25	39	Plant By-Pass	231 First Ave. Lively	2123	Disinfection	Spring Run Off
6-July-2025	17.1	Plant By-Pass	Meatbird Creek	1479	Disinfection	Heavy Rain
17-July-2025	25	Plant By-Pass	Meatbird Creek	3750	Disinfection	Heavy Rain
17-July-2025	5.5	Coll'n Sys Overflow	Meatbird Creek	1000	Disinfection	Heavy Rain

I. Summary of all Notice of Modifications to Sewage Works completed under Paragraph 1.d. of Condition 10, including a report on status of implementation of all modification.

There were no modifications to the sewage works for this reporting year.

m. Summary of efforts made to achieve conformance with Procedure F-5-1 including but not limited to projects undertaken and completed in the sanitary sewer system that result in overall Bypass/Overflow elimination including expenditures and proposed projects to eliminate Bypass/Overflows with estimated budget forecast for the year following that for which the report is submitted.

Entire plant was taken down and cleaned repaired in summer of 2024. The Cl2 contact chamber was cleaned out in 2025.

n. Any changes or updates to the schedule for the completion of construction and commissioning operation of major process(es) / equipment groups in the Proposed Works.

Received \$34.9M grant from the provincial government towards a \$70M project to increase overall capacity in the collection system, including Anderson and Jacob lift stations, and the Walden WWTP with the ultimate goal of decommissioning Lively WWTP after completion. All future wastewater from the Lively area will be treated at Walden WWTP.

o. Summary of any deviation from the monitoring schedule and reasons for the current reporting year and a schedule for the next reporting year.

There were no deviations to the monitoring schedule in the current reporting year, and no monitoring changes required for the next reporting year.

Sudbury Wastewater Treatment Annual Performance Report

The Sudbury Wastewater Treatment Plant located at 1271 Kelly Lake Rd. Sudbury is a hybrid of a conventional activated sludge treatment plant and a high-rate treatment plant, having a Peak Flow Rated Capacity of 159,250 m³/d, discharging effluent to junction Creek and eventually into Kelly Lake.

a. Summary and interpretation of all monitoring data and a comparison to the effluent limits outlined in Condition 2.8 or Condition 2.9, including an overview of the success and adequacy of the Works.

All effluent monitoring data is graphed and reviewed by compliance and plant supervisory staff. For Sudbury WWTP all parameters fell within plant design objectives and compliance limits.

Influent	2025	2024	2023	2022	2021	2020
BOD ₅ (mg/L)	128	97	118.58	160.17	186.17	133.58
TSS (mg/L)	280	181	192	234	291	171
TP (mg/L)	6.12	3.37	3.39	3.44	3.07	2.41
TKN (mg/L)	27.81	19.54	20.20	24.68	29.61	20.60
Alkalinity (mg/L as CaCO ₃)	192.5	179	191.50	194.75	188.67	171.75

Effluent	2025	2024	2023	2022	2021	2020
Avg Daily Flow (m ³ /d)	53691	53195	54493	49299	47313	58778
CBOD ₅ (mg/L)	9.46	6.30	6.08	6.85	6.82	5.46
TSS (mg/L)	14.73	12.22	11.86	11.48	10.53	11.09
TP (mg/L)	0.51	0.48	0.51	0.53	0.46	0.37
Free Ammonia as Nitrogen (µg/L)	19.05	142.52	230.10	111.80	141.37	51.83
TKN (mg/L)	16.33	15.60	11.81	14.26	15.71	14.44
Nitrite (mg/L)	0.08	0.14	0.16	0.33	0.55	0.62
Nitrate (mg/L)	0.34	0.50	0.49	0.45	0.41	0.54
Alkalinity (mg/L as CaCO ₃)	148.5	154.4	155.40	154.58	152.49	145.74
E.coli (CFU/100 mL)	13	11	26	13	5	47
pH	6.84	6.91	6.81	6.72	6.93	7.00
Total Residual Chlorine (mg/L)	0.59	0.6	0.50	0.60	0.57	0.71

Effluent (Loading)	2025	2024	2023	2022	2021	2020
CBOD ₅ (kg/d)	517.99	352.98	372.35	347.71	319.03	334.84
TSS (kg/d)	816.90	666.63	693.35	588.01	493.31	658.18
TP (kg/d)	28.27	26.28	28.37	25.72	21.71	22.45

c. Description of any operating problems encountered, and corrective actions taken.

Date	Parameter	Problem/ Exceedance	Corrective Action	Probable Cause	Notification Date
28-Feb-25	Total Suspended Solids (TSS)	Outside ECA Limit	Monitor Plant- Spoke to Test mark	Bad Sample - Poor Sample procedure or mistake when processing sample	18-Mar-25
07-Jul-25	Total Chlorine Residual	Outside ECA Limit	Adjusted Chemical feed	High flows over weekend did not adjust chemicals quick enough	9-Jul-2025

d. Summary of all maintenance carried out on any major structure, equipment, apparatus, mechanism, or thing forming part of the Works.

The operating and maintenance staff at Sudbury WWTP conducts scheduled and emergency maintenance of the WWTP equipment. The City of Greater Sudbury utilizes a Computerized Maintenance Management System (CMMS) known as Antero to issue work orders and maintain records for regular maintenance and emergency repair at the WWTP.

Corrective (195)		
Sensor needs to be relocated	Manway grating access	Check Sensor
Change Out Receptacle	Inspect spirals for cause of	Hang new signage
Burnt out light on control panel	breakage	Check mixer for fail to start
Burnt out light on control panel	Check LIT-1541 tank level loss of	Replace float.
Burnt out light on control panel	echo	Install hose
Lighting is very dim	Portalogic Station Malfunctioning	Install new valves
Air compressor not working	Repair two spot lights on exit sign	Investigate and Repair Air Valve
Install / Modify hose bib in HH	Pumps needs to be rebuilt	Check Operation
Fails to start	Check Operation	Investigate Leak
Door issues	Check Operation of Mixer	Septage pump fail to St/Sp
Inspect SWWTP Doors	Install hose reels	Check operation of Pump
Check operation of HVAC in the Lab	Cl2 detector # 2 not alarming	Float not working
Install hose reel	Lift Dechlor Pump	Hour meter
Install manual gate controls	Unplug Grit in HH	Leaking from drain plug
Light switch in operators' room	Replace Lights	Broken water line/pipe
Check pump operation	Set up new hose reel	Repair chlorine line
Install ceiling fan in MCC	Fix Condensate Line	Pump Tripped
Install new HH sump	Transfer Switch Failure	Rotate Sensor
Install Fire Extinguisher	Repair one burnt spotlight	Replace Belts
Clean/Organize Van	Change switch	Pump not Pumping
Check floor drains in boiler room	Switch over not working	Repair or replace
Lift and check operation of mixer	Ventilation Fan	Replace Belts
Grit plugged	Ventilation Fan	Meet with Xylem
Heater North Entrance	RV electrical	Replace Lights
Emergency lights	Repair emergency lighting	Install new Valve
Pump plugged	Repair or Replace Battery Cables	Install Vogelsang Comminutor
Check operation of valve	Replace brushes	Replace GFI
Check Operation of Mixer	Check Raw sewage Trans.	Utility lights burnt out on first floor
No Heat HH	Adjust Louvers	Rotate Sensor
Low flow alarm	Repair water line	Check emergency lights main
Replace sensor	Replace battery cables	building
Check operation of Unit	Leak Detection for Generator	Check operation
Heater West end	Mixer 1546 in fault	Disconnect Old Lighting
In Tx fail	Assist with new switch gear	Check Operation
Check operation of cooling fan	Low Pressure Alarm	Replace Lighting
Grit Plugged	Low Pressure Alarm	Repair two spot lights on exit sign

Piping system to fill totes Install Photocell on SS Building Collect and crush old lights Exhaust fan Lights Heaters Motion sensor Repair water line from HH to RV Check Operation of VFD Check operation of VFD Screens head house Bar Screen in Alarm Check Pump Operation Replace brushes Check Operation of Pump Liner & Auger Check Operation of Pump Replace Sensor Install indicator lights Install New Flow Meter Check Fan Check Fan Keeps blowing fuses Check Operation of Clarifier Rebuild pump Rust cleaning on pipe & sensor Label Breakers Check Heaters Check Heat Trace Repair WAS pipe Support Women's Washroom Lighting Install New VFD	Replace Wind sock Check operation Wire ac unit Emergency light in Gallery MCC room Not pumping PI-1734 filter alarm Investigate Alarm HH-SCC-202 fault Siphon Valve not functioning correctly Siphon Valve not functioning correctly Valve leaking at 201 valve area Overload after power bump Pump in O/L Repair Waterline Flow switch Install receptacles Tripped Sump pump behind grit bin is plugged Lighting Fixtures Repair Fitting Clean & repair FAT testing for Switch Gear Remove ballasts from old boards Fuel leak Electrical option to power pump station Emergency lights	Bisulphate room lighting Emergency Lights Check mixer for fail to start Emergency lights in main building Check Lighting Mixer tripped Check operation Replace Lighting Screen Room Clean and inspect tank Pump in Fault Water Flap remains open Second floor lighting Xylem for rebuilding 3B Replace sensor Start up electric boiler system Change light fixture Check out change room exhaust fan Hook up generator for power outage Install limit switch for lights Check operation Problems resetting after power bumps Check out blower making noise Remove 600 Volt lighting Pump Leaking Install new sensor Replace Sensor Check operation of VFD Check Operation of Sump Check Operation of Mixer Repair one burnt spot light
---	---	---

Regular Scheduled Maintenance (1575 Completed)

Pump Inspection (submersible) Diesel Engine Routine Annual Pump Inspection (Non-Submersible) Flush and Clean Chlorinator Yearly PM Diesel Generator Test (Monthly) Heater Inspection Change Battery Composite Sampler Inspection Monthly Centrifugal Blower Inspection Clarifier drive/Gearbox Routine Comminutor Inspection Load Bank Test Air Compressor Mtce (quarterly) Air Compressor Mtce (annual) Motor Condition Monitoring Elec. Sensor calibration Contract Review Get contract ready for issuing	D.O. Meter Calibration Clarifier/Aeration Tank and Skimmer Oil Change Routine Check Oil Clean Cl2 Chamber Filter/Belt Maintenance Cl2 Air Monitor Calibration Clean and inspection of Tank/Chamber Routine Equipment Maintenance Piping and Valves Drain Hoses Spring Runoff Preparations Plants SCBA Inspection (6 months) Composite Sampler Inspection By-Annual Chlorine Vacuum Regulators Yearly Weekly Hosing Head House Bin Area	Change Hydraulic filter Snow Blower Maint Chemical Pump Monthly Inspection Chemical Pumps Bi-Annual PM Thermography Inspections Dechlor ORP Monthly Insp Dechlor HVAC Inspection Azilda 10 Ton Condenser Annual Cold Weather Preparations First Aid Box Inspections Lockout Station Inspection Emerg. & Exit Lighting Insp. Operation Manual Review House Cleaning Colorimeter Verification (monthly) Spill Kit Inspection (Quarterly) AED monthly inspection Turbo blower Switchover Operators Manway Inspection
---	--	---

Regulated Works Orders (136 Completed)		
Lifting Appliance Annual Insp Contract Calibration Lab Equipment (yearly)	Flow Meter Calibration Anchor Point Inspection High Voltage Gloves Testing Backflow Preventer Test	Monthly Safety Checks Operation Manual Review Lanyard Retractable Inspection (Annual)

e. Summary of any effluent quality assurance or control measures undertaken in the reporting period.

Operations conduct daily rounds which are recorded on checklists. SCADA systems record continuous trending for various flows and processes. Lab analysis is performed several times per week in addition to samples being collected and sent out for third party testing. Plant monthly reports are created containing flow, in-house lab results and third-party lab results. This data is transferred to monthly and annual performance reports by a data clerk ensuring all information is accounted for. It is then sent to the area supervisor for final review.

f. Summary of the calibration and maintenance carried out on all effluent monitoring equipment.

The calibration of flow meters is conducted annually by an accredited third-party company in accordance with the requirements of the Sudbury WWTP ECA. Records and certificates are kept electronically. Calibrations completed on monitoring equipment is summarized below.

Flow Meter	Date Calibrated	Certificate number
Flow Meter Aeration FIT #1	6/3/2025	CO1628-2506-01
Flow Meter Aeration FIT #2	6/3/2025	CO1628-2506-02
Flow Meter Aeration FIT #3	6/3/2025	CO1628-2506-03
Flow Meter Aeration FIT #4	6/3/2025	CO1628-2506-04
Flow Meter, Effluent (SWWTP)	6/4/2025	CO1628-2506-5
Flow Meter 1A, Influent	6/3/2025	CO1628-2506-6
Flow Meter 2A, Influent	6/3/2025	CO1628-2506-7
Flow Meter 3A, Influent	6/3/2025	CO1628-2506-08
Flow Meter 1B, Influent	6/3/2025	CO1628-2506-9
Flow Meter 2B, Influent	6/3/2025	CO1628-2506-10
Flow Meter 3B, Influent	6/3/2025	CO1628-2506-11

g. Description of efforts made, and results achieved in meeting the Effluent Objectives of Condition 2.7.

Taking two final clarifiers offline for low flow seasons allowed for an optimized sludge retention time which led to a more efficient process. Emptied and cleaned Sludge holding tanks. Upgrading or replacing sludge tank mixers. Installed new sludge grinder. Planned Raw pump rebuilds for 2026 as well as septage screening replacement.

h. Tabulation of the volume of sludge generated in the reporting period, an outline of anticipated volumes to be generated in the next reporting period and a summary of the locations to where the sludge was disposed.

Sudbury generated 64,846 m³ of waste sludge which was pumped to the Sudbury Biosolids facility and processed into class A biosolids. A similar volume is anticipated for the next reporting period.

i. Summary of any complaints received during the reporting period and any steps taken to address the complaints.

There were no process or odour related complaints for this reporting year.

j. Summary of all By-pass, Plant Overflow, Overflow, spill, or abnormal discharge events.

Date	Duration	Type of Occurrence	Receiving Stream ID	VOL (m ³)	Level of Treatment Received	Reason for Event
3-Jan-25	12	Coll'n Sys Overflow	609 Notre Dame Sudbury (m/h 9-872)	1L/3-5 mins	Disinfection	Equipment
4-Jan-25	12	Plant By-Pass	St Charles @ Notredame	100L/min	To Environment	Equipment
15-Mar-25	42.28	Plant By-Pass	1271 Kelly Lake Rd.	185530	Disinfection	Spring Run Off
11-Jun-25	4	Coll'n Sys Overflow	311 Beatty Street, Sudbury	6 l/s	To Environment	Maintenance
17-Jul-25	17.75	Plant By-Pass	Junction Creek	46863	Disinfection	Heavy Rain
19-Aug-25	12	Plant By-Pass	Junction Creek	17500	Disinfection	Maintenance
22-Sept-25	9.25	Plant By-Pass	Junction Creek	13590	Disinfection	Maintenance
17-Nov-25	7.5	Plant By-Pass	Junction Creek	14310	Disinfection	Maintenance
18-Nov-25	5	Plant By-Pass	Junction Creek	9207	Disinfection	Maintenance

k. Any other information the Water Supervisor requires from time to time.

There were no deviations to the monitoring schedule in the current reporting year.

Average daily flows continued to be above 50,000 m³ in 2024 therefore Acute Lethality testing and monthly sampling regime will continue for 2025.

l. Copy of all Notices of Modification submitted to the Water Supervisor, with a status report on the implementation of Limited Operational Flexibility outlined under Schedule C of this Approval.

There were no modifications to the sewage works for this reporting year.

Valley East Wastewater Treatment

Annual Performance Report

The Valley East Wastewater Treatment Plant located at 1861 Yorkshire Dr. Val Caron is a Conventional Activated Sludge process plant, having a Peak Flow Rated Capacity of 11,365 m³/d, discharging effluent through a 8 km forcemain to the Vermillion River.

a. Summary and interpretation of all monitoring data and a comparison to the effluent limits outlined in Condition 7, including an overview of the success and adequacy of the Works.

All effluent monitoring data is graphed and reviewed by compliance and plant supervisory staff. For Valley East WWTP all parameters fell within plant design objectives and compliance limits.

Influent	2025	2024	2023	2022	2021	2020
BOD ₅ (mg/L)	124	163	231.10	187.67	189.25	155.83
TSS (mg/L)	233	218	219	210	203	169
TP (mg/L)	5.26	5.33	4.40	4.46	3.20	3.09
TKN (mg/L)	31.21	34.61	33.78	46.14	33.43	28.83

Effluent	2025	2024	2023	2022	2021	2020
Avg Daily Flow (m ³ /d)	4795	4345	4465	4376	4571	5368
CBOD ₅ (mg/L)	7.63	3.34	4.81	6.73	4.28	5.71
TSS (mg/L)	9.26	6.19	8.17	9.92	9.72	7.88
TP (mg/L)	0.62	0.56	0.62	0.63	0.63	0.54
Total Ammonia (mg/L)	27.08	23.65	22.30	21.60	25.63	23.48
E.coli (CFU/100 mL)	11	23	14	15	59	33
Total Residual Chlorine (mg/L)	1.04	1.0	0.91	0.80	0.74	0.77
pH	6.93	6.86	6.38	6.85	7.36	7.25

b. Description of any operating problems encountered, and corrective actions taken.

Date	Parameter	Problem/ Exceedance	Corrective Action	Probable Cause	Notification Date
28-Feb-25	Total Phosphorus (TP)	Outside ECA Limit	Cleaned Ferric tank, investigate substance	Unknown Substance entering Plant /sediment in ferric tank	7-Mar-2025

c. Summary of all maintenance carried out on any major structure, equipment, apparatus, mechanism, or thing forming part of the Works.

The operating and maintenance staff at the Valley East WWTP conducts scheduled and emergency maintenance of the WWTP equipment. The City of Greater Sudbury utilizes a Computerized Maintenance Management System (CMMS) known as Antero to issue work orders and maintain records for regular maintenance and emergency repair at the WWTP.

Corrective (42)		
Replace strainer units Needs oil. Level at approximately 80% LED lights in the headhouse flashing Clean up wiring for MCC in Blower room Regulator on left side not feeding Cl2 Check pump Flush ferric line Check pump Open hatch Relamp various locations Investigate blockage Investigate tripped breaker Remove blockage	Men's washroom light not working Hook up water lines for Well water Backflushing for grit classifier is plugged Tighten up chains or replace on drive unit Tighten up chains or replace on drive unit Clean up loose wiring Repair water line Remove Obsolete Panels Cut over alarms to SCADA Clean out tank Obstruction in pump or impeller Check pump coupling & bearing Install Shelving / Racks VE Raw Well	Repair air leak Gate to effluent well needs adjusting. Install side cover to stop water from spraying. Prep work for shower replacement Install Hose Nozzle Repair hole in pipe Change chlorine wind sock Install timer #1 secondary Left lower sprocket Discharge valve stuck Drain Tank - complete repairs Repair flight that has come off the sprocket Install plug Tripping

Regular Scheduled Maintenance (254 Completed)		
Pump Inspection (submersible) Pump Inspection (submersible) Diesel Engine Routine Annual Pump Inspection (Non-Submersible) Chlorinator Yearly PM Diesel Generator Test (Monthly) Change Battery Composite Sampler Inspection Monthly Clarifier drive/Gearbox Routine Load Bank Test Air Compressor Mtce (quarterly) Air Compressor Mtce (annual) Classifier Maintenance Routine Blower Inspection Diesel Engine 5 Year Inspection Composite Sampler Inspection By-Annual	Motor Condition Monitoring Elec. Filter/Strainer Clean/Change Out Clarifier/Aeration Tank and Skimmer Check Oil K 0153 Mechanical Bar Screen / Compactor Filter/Belt Maintenance Booster Pump Maintenance Cl2 Air Monitor Calibration Clean and inspection of Tank/Chamber Exercise Valves Piping and Valves Drain Hoses Aeration Filter Check Spring Runoff Preparations Plants	Chlorine Vacuum Regulators Yearly. Spill Kit Inspection (Quarterly) Overhead Door Inspection Chemical Pump Monthly Inspection Chemical Pumps Bi-Annual PM Thermography Inspections VE Aeration Blower Oil & Filter Change VE Monthly Blower Gearbox Breather Check L0070 First Aid Box Inspections Lockout Station Inspection Emerg. & Exit Lighting Insp. House Cleaning Colorimeter Verification (monthly)

Regulated Works Orders (35 Completed)		
Calibration Lab Equipment (yearly) Anchor Point Inspection High Voltage Gloves Testing	Flow Meter Calibration Backflow Preventer Test Lifting Appliance Annual Insp Contract	Lanyard Retractable Inspection (Annual) Operation Manual Review Safety Checks

d. A summary of any effluent quality assurance or control measures undertaken in the reporting period.

Operations conduct daily rounds which are recorded on checklists. SCADA systems record continuous trending for various flows and processes. Lab analysis is performed several times per week in addition to samples being collected and sent out for third party testing. Plant monthly reports are created containing flow, in house lab results and third-party lab results. This data is transferred to monthly and annual performance reports by a data clerk ensuring all information is accounted for. It is then sent to the area supervisor for final review.

e. a summary of the calibration and maintenance carried out on all effluent monitoring equipment; and

The calibration of flow meters is conducted annually by an accredited third-party company in accordance with the requirements of the Valley East WWTP ECA. Records and certificates are kept electronically. Calibrations completed on monitoring equipment are summarized below.

Flow Meter	Date Calibrated	Certificate number
Flow Meter, Raw Sewage	6/5/2025	CO1628-2506-01
Flow Meter, Sludge Transfer	6/4/2025	CO1628-2506-45
Flow Meter Effluent.	6/4/2025	CO1628-2506-46

f. a description of efforts made, and results achieved in meeting the Effluent Objectives of Condition 6.

Cleaned and repaired primary clarifier #2 including broken flight replacement and one secondary clarifier. Rebuilt clarifier drive on second secondary clarifier. Cleaned grit tank and inspected to maximized flow. Cleaned out Ferric tank.

g. a tabulation of the volume of sludge generated in the reporting period, an outline of anticipated volumes to be generated in the next reporting period and a summary of the locations to where the sludge was disposed.

Valley East generated 18518.70 m³ of Waste sludge which was brought to the Sudbury Biosolids facility and processed into class A biosolids. A similar volume is anticipated for the next reporting period.

Month	Jan	Feb	Mar	Apr	May	June
Loads	39	42	44	38	44	35
Vol (m ³)	1527.48	1638.07	1737.21	1490.26	1714.47	1365.72
	July	Aug	Sept	Oct	Nov	Dec
Loads	36	49	34	40	33	37
Vol (m ³)	1415.80	1908.50	1361.41	1570.19	1281.49	1508.11

h. a summary of any complaints received during the reporting period and any steps taken to address the complaints.

There were no process or odour complaints for this reporting year

i. a summary of all By-pass, spill, or abnormal discharge events.

There were no by-pass, spill, or abnormal discharge events for this reporting year

j. Notice of Modifications submitted to the Water Supervisor as a result of Schedule B, Section 1, with a status report on the implementation of each modification.

There were no modifications to the sewage works for this reporting year.

k. Report summarizing all modifications completed as a result of Schedule B, Section 3.

There have been no modifications for this reporting year.

l. Any other information the Water Supervisor requires from time to time.

No other information is required at this time.

Walden Wastewater Treatment Annual Performance Report

The Walden Wastewater Treatment Plant located at 1425 MR 55 Naughton, is an extended aeration process plant, having a Peak Flow Rated Capacity of 8,000 m³/d, discharging effluent to Junction Creek and eventually into Simon Lake.

a. Summary and interpretation of all Influent, monitoring data, and a review of the historical trend of the sewage characteristics and flow rates.

All influent monitoring data, historical trending of sewage characteristics and flow rates are graphed and reviewed by compliance and plant supervisory staff. No abnormalities were observed for the Walden WWTP for this reporting year. If abnormal influent issues occur, CGS Environmental Compliance Officers can be deployed to investigate and react as needed.

Influent	2025	2024	2023	2022	2021	2020
BOD ₅ (mg/L)	109	108	284	160	135	102
TSS (mg/L)	144	156	211	184	112	74
TP (mg/L)	3.55	3.17	3.39	3.79	3.48	2.76
TKN (mg/L)	39.39	28.54	29.37	28.60	33.08	24.44

b. Summary and interpretation of all Final Effluent monitoring data, including concentration, flow rates, loading and a comparison to the design objectives and compliance limits in this Approval, including an overview of the success and adequacy of the Works.

All effluent monitoring data is graphed and reviewed by compliance and plant supervisory staff. For the Walden WWTP all parameters fell within plant design objectives and compliance limits.

Effluent	2025	2024	2023	2022	2021	2020
Avg Daily Flow (m ³ /d)	2619	2655	2453	2247	2106	2621
CBOD ₅ (mg/L)	2.62	2.24	2.28	2.33	2.48	2.15
TSS (mg/L)	4.35	4.78	7.58	7.38	8.05	7.31
TP (mg/L)	0.33	0.38	0.34	0.38	0.40	0.34
E.coli (CFU/100 mL)	14	2	5	3	3	7
pH	6.51	6.54	6.87	6.70	6.91	6.75
Total Residual Chlorine (mg/L)	0.83	0.9	0.94	0.70	0.76	0.77
Effluent (Loading)	2025	2024	2023	2022	2021	2020
CBOD ₅ (kg/d)	6.64	6.26	6.53	5.49	5.26	5.91
TSS (kg/d)	11.14	12.16	19.54	16.61	17.10	18.83
TP (kg/d)	0.85	1.03	0.85	0.85	0.82	0.90

c. Summary of all operating issues encountered, and corrective actions taken.

Date	Parameter	Problem/ Exceedance	Corrective Action	Probable Cause	Notification Date
05-Jun-25	Total Chlorine Residual	Outside ECA Limit	Adjusted Chemical	Incorrect sampling or not feeding enough chemical at the time of sample	6-Jun-2025

d. Summary of all normal and emergency repairs and maintenance activities carried out on any major structure, equipment, apparatus, or mechanism forming part of the Works.

The operating and maintenance staff at the Walden WWTP conducts scheduled and emergency maintenance of the WWTP equipment. The City of Greater Sudbury utilizes a Computerized Maintenance Management System (CMMS) known as Antero to issue work orders and maintain records for regular maintenance and emergency repair at the WWTP.

Corrective (27)		
Scum Trough Heater not functioning Repair headhouse man door Replace Pump Air leak Check operation of Bar Screen Check Operation Check Transfer Switch Replace countertop, sink in the lab	Check operation of classifier Replace Disconnect Switch on catwalk Replace air compressor belt Check Operation of Mixer Install new HH stairs Install new grating in HH Lighting Issues Clean up panel & check old wiring	Repair #1 RAS pump Water line Repair or Replace ceiling lights Check Operation Pump not pumping Supernatant Tank Alarm Repair hole in air lift Dechlor Seacan installation Repair Mixer Pump Not Pumping

Regular Scheduled Maintenance (192 Completed)		
Pump Inspection (submersible) Diesel Engine Routine Annual Pump Inspection (Non-Submersible) Diesel Generator Test (Monthly) Heater Inspection Composite Sampler Inspection monthly Centrifugal Blower Inspection Clarifier drive/Gearbox Routine Progressive Cavity Pump Inspection Load Bank Test Air Compressor Mtce (quarterly) Air Compressor Mtce (annual) Classifier Maintenance Routine Blower Inspection Diesel Engine 5 Year Inspection	Mechanical Bar Screen / Compactor mtc Filter/Belt Maintenance Cl2 Air Monitor Calibration Battery Load Inspection Clean and inspection of Tank/Chamber Exercise Valves Piping and Valves Drain Hoses Spring Runoff Preparations Plants SCBA Inspection (6 months) Composite Sampler Inspection By- annual D.O. Meter Calibration Drive Train Inspection Filter/Strainer Clean/Change Out Sensor Calibration	Chlorine Vacuum Regulators Yearly Spill Kit Inspection (Quarterly) Chemical Pump Monthly Inspection Chemical Pumps Bi-Annual PM Thermography Inspections Cold Weather Preparations First Aid Box Inspections Lockout Station Inspection Emerg. & Exit Lighting Insp. Operation Manual Review House Cleaning Colorimeter Verification (monthly) Sodium Bisulphite P-Traps Motor Condition Monitoring Elec.

Regulated Works Orders (32 Completed)		
Backflow Preventer Test Lifting Appliance Annual Insp Contract	Flow Meter Calibration Anchor Point Inspection	Monthly Safety Checks Operation Manual Review Lab Equipment Calibrations

e. Summary of any effluent quality assurance or control measures undertaken.

Operations conduct daily rounds which are recorded on checklists. SCADA systems record continuous trending for various flows and processes. Lab analysis is performed several times per week in addition to samples being collected and sent out for third party testing. Plant monthly reports are created containing flow, in-house lab results and third-party lab results. This data is transferred to monthly and annual performance reports by a data clerk ensuring all information is accounted for. It is then sent to the area supervisor for final review.

f. Summary of the calibration and maintenance carried out on all Influent and Final Effluent monitoring equipment to ensure that the accuracy is within the tolerance of that equipment as required in this Approval or recommended by the manufacturer.

The calibration of flow meters is conducted annually by an accredited third-party company in accordance with the requirements of the Walden WWTP ECA. Records and certificates are kept electronically. Calibrations completed on monitoring equipment are summarized below.

Flow Meter	Date Calibrated	Certificate number
Flow Meter, Influent	6/4/2025	CO1628-2506-22
Flow Meter, Effluent	6/4/2025	CO1628-2506-21
Flow meter, Bypass	6/4/2025	CO1628-2506-23
Flow meter RAS	6/4/2025	CO1628-2506-24
Flow meter WAS	6/4/2025	CO1628-2506-25

g. Summary of efforts made to achieve the design objectives in this Approval, including an assessment of the issues and recommendations for pro-active actions if any are required under the following situations:

- when any of the design objectives is not achieved more than 50% of the time in a year, or there is an increasing trend in deterioration of Final Effluent quality.
- when the Annual Average Daily Influent Flow reaches 80% of the Rated Capacity.

For 2025 reporting year Walden WWTP averaged approximately 58% of rated capacity and achieved its design objectives as listed in the ECA.

h. Tabulation of the volume of sludge generated, an outline of anticipated volumes to be generated in the next reporting period and a summary of the locations to where the sludge was disposed.

Walden generated 6154.75 m³ of Waste sludge which was brought to the Sudbury Biosolids facility and processed into class A biosolids. A similar volume is anticipated for the next reporting period.

Month	Jan	Feb	Mar	Apr	May	June
Loads	12	11	12	14	15	11
Vol (m ³)	488.66	448.31	495.20	565.93	615.14	458.87
	July	Aug	Sept	Oct	Nov	Dec
Loads	11	12	12	14	12	14
Vol (m ³)	458.22	498.53	497.22	552.58	505.34	570.77

i. Summary of any complaints received, and any steps taken to address the complaints.

There were no complaints reported for this reporting year.

j. Summary of all Bypasses, Overflows, other situations outside Normal Operating Conditions and spills within the meaning of Part X of EPA and abnormal discharge events.

Date	Duration (hrs)	Type of Occurrence	Receiving Stream ID	VOL (m ³)	Level of Treatment Received	Reason for Event
11-Feb-25	15	Force Main Break	Oja Lift station	2	To Environment	Equipment

k. Summary of all Notice of Modifications to Sewage Works completed under Paragraph 1.d. of Condition 10, including a report on status of implementation of all modification.

There were no modifications to the sewage works for this reporting year.

l. Summary of efforts made to achieve conformance with Procedure F-5-1 including but not limited to projects undertaken and completed in the sanitary sewer system that result in overall Bypass/Overflow elimination including expenditures and proposed projects to eliminate Bypass/Overflows with estimated budget forecast for the year following that for which the report is submitted.

Received \$34.9M grant from the provincial government towards a \$70M project to increase overall capacity in the collection system, including Anderson and Jacob lift stations, and the Walden WWTP with the goal of decommissioning Lively WWTP after completion. The Walden Upgrade project started its planning stage in 2025. Installed two new Bisulphite feed pumps.

Appendices

- Azilda Plant Performance Report
- Azilda Annual Sludge Report
- Chelmsford Plant Performance Report
- Chelmsford Annual Sludge Report
- Coniston Annual Performance Report
- Coniston Annual Sludge Report
- Dowling Annual Performance Report
- Dowling Annual Sludge Report
- Falconbridge Annual Performance Report
- Levack Annual Performance Report
- Levack Annual Sludge Report
- Lively Annual Performance Report
- Lively Annual Sludge Report
- Sudbury Annual Metals Report
- Sudbury Annual Performance Report
- Sudbury Annual Sludge Report
- Valley East Annual Performance Report
- Valley East Annual Sludge Report
- Walden Annual Performance Report
- Walden Annual Sludge Report